


EDWARD F. POOLOS
DIRECTOR

JEFFERY W. KITCHENS
DEPUTY DIRECTOR



KAY IVEY
GOVERNOR

March 18, 2026

KEVIN PORTER
BEASLEY CONSTRUCTION SERVICES, INC.
56 W MAIN ST
NOTASULGA, AL 36866

RE: Facility Inspection – Minor Deficiencies Noted
Choctaw County Jail
NPDES Permit ALR10C6W7
Inspected 03/05/2026

Dear Mr. Porter:

Enclosed is a copy of an inspection report for the above referenced facility. Please review the report and effectively address any items noted within ten (10) days of receipt of this letter.

Please be advised that effective best management practices are required to be implemented and regularly maintained to minimize/prevent the discharge of sediment and other pollutants until disturbance activities are complete, the site is stabilized, and permanent re-vegetation is achieved.

The Department encourages you to view the video “Most Common Compliance Issues at Construction Sites” within the “Water” section on the ADEM webpage at <https://adem.alabama.gov/compliance-assistance> to assist with your compliance efforts.

If you have questions regarding the inspection, please contact **Hayden Deyton** by phone at **(251) 450-3403** or by email at hayden.deyton@ADEM.alabama.gov.

Sincerely,

Hayden Deyton
Mobile Field Office
Field Operations Division

File: INSPR/61917
Enclosure: Inspection Report



Birmingham Office
110 Vulcan Road
Birmingham, AL 35209-4702
(205) 942-6168
(205) 941-1603 (FAX)

Decatur Office
2715 Sandlin Road, S.W.
Decatur, AL 35603-1333
(256) 353-1713
(256) 340-9359 (FAX)

Coastal Office
1615 South Broad Street
Mobile, AL 36605
(251) 450-3400
(251) 479-2593 (FAX)


Choctaw County Jail : V105-3YVR-20T
FOD NPDES Construction Stormwater Inspection Form

Water Division Permit Detail	
Water Division Permit Number:	ALR10C6W7
Permit Effective Date:	06/27/2025
Permit Expiration Date:	03/31/2026
Permittee Organization:	Beasley Construction Services, Inc.
Organization Mailing Address Line 1:	P.O. Box 579
Organization Mailing Address Line 2:	
Organization Mailing Address City:	Notasulga
Organization Mailing Address State:	AL
Organization Mailing Address Postal Code:	36866
Inspection Detail	
AEPACS Inspection #:	E-CSW-007093
Inspection Type:	Construction Stormwater: CSW (Construction Stormwater Inspection)
Inspection Reason:	CPI - Core Program
Inspection Reason Additional Information (e.g. Complaint Number):	
Were samples taken at the time of inspection?	☐ Yes ☒ No
Weather Conditions:	
Site Detail	
Site ID:	V105-3YVR-20T
Site Name:	Choctaw County Jail
Facility Ownership Type:	Corporation
Activity Description: Construction of a new county jail and related infrastructure.	
Physical Location Address Line 1:	217 S Hamburg Ave
Physical Location Address Line 2:	
Physical Location City:	Butler

Choctaw County Jail : V105-3YVR-20T
FOD NPDES Construction Stormwater Inspection Form

Site Detail	
Physical Location State:	AL
Physical Location Postal Code:	36904
Physical Location County:	Choctaw
Physical Location Description: From Montgomery: Take US-80 W to Selma. Turn left onto AL-21S. Continue onto AL-28W. Turn right onto AL-10 W. Turn right to continue onto AL-10 W. Turn left onto S Hamburg Ave and the site will be on the corner of S Hamburg Ave and W Church St.	
NOI Entrance Latitude:	
NOI Entrance Longitude:	
FOD Verified Entrance Latitude:	
FOD Verified Entrance Longitude:	
Permit Contacts (1)	
Affiliation Type(s):	Notification Recipient
First Name:	Kevin
Last Name:	Porter
Organization:	Beasley Construction Services, Inc.
Position Title:	Vice President of Operations
Phone:	2566060341
Email Address:	kporter@beasleyconstruction.net
Mailing Address Line 1:	56 W Main St
Mailing Address Line 2:	
Mailing Address City:	Notasulga
Mailing Address State:	AL
Mailing Address Postal Code:	36866
Onsite Contacts/Representatives	
Details: NA	

Choctaw County Jail : V105-3YVR-20T
FOD NPDES Construction Stormwater Inspection Form

Inspection Summary	
Inspection Begin Date:	03/05/2026
Inspection Begin Time:	10:40 AM
Inspection End Date:	03/05/2026
Inspection End Time:	11:05 AM
Summary Comments: BMPs not maintained on-site during the inspection.	
Contributing Personnel:	
Field Operations Division Office:	Mobile
Inspector:	Hayden Deyton
Phone Number of Inspector:	2514503403
Signature of Inspector: 	
Signature Date:	03/11/2026
Reviewing Supervisor:	Tim Connoles
Phone Number of Reviewing Supervisor:	
Signature of Reviewing Supervisor: 	
Signature Date:	03/11/2026

Choctaw County Jail : V105-3YVR-20T
FOD NPDES CSW Checklist Form

Permit Verification Checklist	
1. Was all active disturbance at the site covered under an active permit?	☒ Yes ☐ No
2. Did the observed outfalls, discharge points, and/or receiving waters appear to be properly permitted at the time of inspection?	☒ Yes ☐ No ☐ NA
Records Review Checklist	
1. Was an onsite records review conducted at the time of inspection?	☐ Yes ☒ No
1a. Provide reason that records were not reviewed at the time of inspection. Noone in portable office during the inspection.	
Operations & Maintenance Checklist	
Equipment	
1.01. Was a rain gauge observed onsite?	☐ Yes ☒ No
1.02. If no rain gauge was observed, was rainfall monitored onsite in another manner?	☐ Yes ☐ No ☒ NA
1.03. Was the facility ID properly displayed?	☐ Yes ☒ No
Processes/Practices	

Choctaw County Jail : V105-3YVR-20T
FOD NPDES CSW Checklist Form

Operations & Maintenance Checklist

2.01. Are Best Management Practices (BMPs) properly implemented and maintained?

☐ Yes ☒ No



Photo Taken: 03/05/2026 11:42:40 AM
GPS Latitude: 32.0879833333333
GPS Longitude: -88.223035

Exposed slopes not fully protected.



Photo Taken: 03/05/2026 11:43:59 AM
GPS Latitude: 32.087855
GPS Longitude: -88.2229583333333

Exposed slopes not fully protected.



Photo Taken: 03/05/2026 11:44:43 AM
GPS Latitude: 32.0883833333333
GPS Longitude: -88.2235466666667

No inlet project observed downhill of project entrance.

Choctaw County Jail : V105-3YVR-20T
FOD NPDES CSW Checklist Form

Operations & Maintenance Checklist

2.02. Were general housekeeping, solid wastes, fuels and/or chemicals, and gray/process water (e.g., portable toilet, concrete truck washout) properly managed at the time of inspection? ☐ Yes ☒ No



Photo Taken: 03/05/2026 11:41:59 AM
GPS Latitude: 32.0339516666667
GPS Longitude: -88.2743116666667

Construction exit pad not properly installed and/or maintained. Sediment tracking observed in street.



Photo Taken: 03/05/2026 11:45:09 AM
GPS Latitude: 32.0887433333333
GPS Longitude: -88.2232016666667

Exposed slopes not fully protected. Concrete wash material not properly disposed of.

2.03. Was onsite sediment accumulation and/or onsite erosion, with potential water quality concerns, observed at the time of inspection? ☐ Yes ☒ No

2.04. Was offsite sediment accumulation and/or offsite erosion, with potential water quality concerns, observed at the time of inspection? ☐ Yes ☒ No

Receiving Water Checklist

1. Was the site discharging at the time of inspection? ☐ Yes ☒ No

2. Were receiving waters evaluated at the time of inspection? ☐ Yes ☒ No

3. Was sediment accumulation observed in State water(s) as a result of site activities? ☐ Yes ☐ No ☒ NA

Choctaw County Jail : V105-3YVR-20T
FOD NPDES CSW Checklist Form

Receiving Water Checklist

4. Was there a substantial visual turbidity contrast observed in the receiving water(s) as a result of facility discharge(s)? ☐ Yes ☐ No ☒ NA

5. Were instream turbidity samples obtained at the time of inspection? (If yes, sample results are provided below.) ☐ Yes ☐ No ☒ NA